

## PRECASTER ACCREDITATION SCHEME

#### Singapore Concrete Institute

Blk 342 Ang Mo Kio Ave 1 #03-1563 Singapore 560342

## APPLICATION FORM

#### INSTRUCTIONS

1. Please refer to the Precaster Accreditation Scheme Criteria & Grading Schedule in **Annex 1** to check your category grading criteria and requirements.

2. Please refer **Annex 2 for applicable fees** for plant/factory in Singapore. For plant/factory outside Singapore, a quotation from the Singapore Concrete Institute (SCI) will be given to the applicant upon receipt of the completed application form.

3. For processing your application, please submit the application form together with the relevant supporting documents. Refer **Annex 2 for "Checklist for Application"**.

4. For enquiries, please contact Ms Edina Koh (Tel: 6552 0674, email: scinst@scinst.org.sg).

#### DECLARATION BY APPLICANT

I,\_\_\_\_\_\_(Name in Block Letters)\_\_\_\_\_\_(NRIC/FIN No.) do solemnly and sincerely declare that the facts contained in the documents in this application are true in substance to the best of my knowledge, information and belief and I make this solemn declaration conscientiously believing the same to be true. I authorize the Singapore Concrete Institute (SCI) to conduct any enquiries and audits for the particulars furnished herein as SCI deems fit, and accept that neither the SCI nor representatives shall be held liable for any loss, injury or damages howsoever caused by the SCI's processing of and decision on this application.

By submitting this application, I agree that the Singapore Concrete Institute (SCI) may collect, use, process and disclose information for the purposes of administering the Precaster Accreditation Scheme and all other actions necessary in relation to the scheme in accordance with the Personal Data Protection Act 2012. I understand that Singapore Concrete Institute (SCI) may disclose information to other third parties where necessary for the purposes of administering this application.

I, authorize \_\_\_\_\_\_(Name & Designation of Contact Person) to provide any additional information required by the SCI. I understand that false declaration or false information provided may result in rejection to this application.

For Official Use Only		
Ref. No:	Date Received:	Fees Received:

SECTION A: APPLICATION						Plea	Please select Category		egory
Please tick on your choice of application Type (1), (2) or (3) in your selected category:							PC1	PC2	PC3
(1) New application; or         (2) Renewal application for existing SCI Accredited Precaster									
(2) Renewal application	n for existing S	SCI Accredited Pre	ecaster						
(3) Re-audit									
Please tick on the pro (Please refer to Product		nex 1)	GS1	GS2	GS3	GC1	GC2	GA	PPVC
Is your firm currently registered as SCI corporate member? (*PIs delete accor						lingly)	*	Yes / I	No
Overseas Audit (*Pls delete accordingly)							*Yes / No		
SECTION B: APPLICANT 'S COMPANY INFORMATION									
Name of Registered Company:     Office Tel       Fax     Email									
Business Address									
Building / Block No									
Street Name									
Unit No									
Postal Code									
Contact Person	Name: Mobile Conta	act No:			Email:				
Accounting & Corpora	ate Regulator	y Authority (ACR	RA) #		-				
ACRA Registration Nun	nber					Registra	*or Business/Company Registration Ref. with the local Authority for overseas firm		
ACRA Registration Date	Э								
Accounts Closing Date									
Latest Audited Accounts	s (Date)								
Name of Subsidiary/A	ssociated Co	mpany				Share i	n subsid	diary co	o. (%)
1)									
2)									
3)	• •		· · · · · ·						
<b>#Please attach latest audite</b>	ed accounts sigr	ned by Directors and	Auditor f	or verifica	tion				

Address/Location of plant/factory for certification:

#### \* Please attach the certificate(s) for verification

### SECTION C: COMPANY'S MANAGEMENT SYSTEM

Which management system(s) is your company presently certified?

Management System Standard	*Please tick Standard(s) Certified to	Name of Certification Body (Accredited by SAC or UKAS)	For official use only
ISO 9001			
ISO 14001			
ISO 45001 (or SS506 or BizSafe L3)			

### SECTION D: PARTICULARS OF PROFESSIONALS, SUPERVISORS & SKILLED WORKERS

Please attach copies of the relevant **educational and training certificates** of the key staff and skilled workers listed here for verification. *Please make additional copy of Section D to fill-in if the track record is more than one page.* 

S/N	Name	Designation	Qualification (Degree, Diploma, Certificate)	Institution (Year of Graduation)	No. of years of experience in Precast Concrete	For Official Use
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
15						
16						

## SECTION E: PAST TRACK RECORDS (PAST 3-YEARS)

Please provide projects undertaken by your company for the **past 3-years**. Each project must be enclosed with **Certificate of Completion or Final Progress Claim/Payment**. *Please make additional copy of Section E to fill-in if the track record is more than one page.* 

Project Title & Description	Contract Value (S\$)	Estimated Total Concrete Vol.	Start Date	Finish Date	Main precast products	Particulars of Main Contractor/Builder (Name and Contact)	For Official Use Only

## SECTION F: CURRENT PROJECTS UNDERTAKEN (PRESENT YEAR)

Please provide current works undertaken by your company. Each project must be enclosed with **Letter of Award**. *Please make additional copy of Section F to fill-in if the current projects is more than one page.* 

Please make additional copy of Secti		Estimated	1			Particulars of Main Contractor/	
Project Title & Description	Contract Value (S\$)	Total Concrete Vol.	Start date	Finish date	Main precast products	Builder (Name and Contact )	For Official Use Only
Example xxxx	S\$1 billion	ххх	XXX	XXX	PPVC shell	Con-Tractor Pte Ltd	

#### DEFINITION

#### Category PC1A

Precaster that has the financial, manpower management, plant and design capabilities to produce precast concrete element(s) in their respective product group with automation in a factory-controlled environment with a total contract value more than or equal to S\$30 million in the past 3 years.

#### Category PC1

Precaster that has the financial, manpower management, plant and design capabilities and track record to produce precast concrete element(s) in their respective product group with a total contract value more than or equal to \$\$30 million in the past 3 years.

### Category PC2

Precaster that has the financial, manpower management, plant and design capabilities and track record to produce precast concrete element(s) in their respective product group with a total contract value more than or equal to \$\$5 million but less than \$\$30 million in the past 3 years.

#### Category PC3

Precaster that has the financial, manpower management, plant and design capabilities and track record to produce precast concrete element(s) in their respective product group with total contract value less than \$5 million in past 3 years.

0/11	<b>A</b>	Do multa mate				
S/N	Assessment Area	Requirements	PC1A	PC1	PC2	PC3
1	Management and Faci	lities		·		
1.1	Financial	1.1.1 Minimum Paid-up Capital & Net Worth (see Note 1)	S\$2M (required for Min. Paid-up Capital only)	S\$1M each	S\$250K each	S\$50K each
1.2	Human Resources	1.2.1 Professional ,Supervisory 8	Technical Personnel (see No	te 2)		
		a) Professional	3	2	1	0
		b) Supervisory	4	3	2	2
		c) Technical	10	8	5	3
		1.2.2 Training	b) At least <u>two</u> supervisors trained in management and supervision of precast concrete projects in the past 12 months, preferably in the relevant Good Industry Practice (GIP) workshop and courses conducted by BCA Academy, Singapore	cent training records for staff wi b) At least <u>one</u> supervisor trais supervision of precast concre- months, preferably in the rele (GIP) workshop and courses Academy, Singapore	ned in management and te projects in the past 12 vant Good Industry Practice conducted by BCA	Training records
1.3	Management Systems	1.3.1 Management Systems	ISO1	ISO 90 4001	01 Not required	Not required
	-			001 (or SS506 or BizSafe L3 or		Not required
		1.3.2 Quality Plan		Require	ed	· · ·
1.4	Plant Facilities	1.4.1 Capacity of Plants (a) Annual concrete volume output OR production & storage floor area	<ul> <li>a) Gross Plot Ratio (GPR) of at least 1.4</li> <li>b) Min. 10,500m<sup>3</sup> annual concrete volume</li> <li><u>OR</u> Min. 15,000m<sup>2</sup> of production &amp; storage floor area</li> </ul>	Min. 10,500m <sup>3</sup> annual concrete volume output <u>OR</u> Min. 15,000m <sup>2</sup> of production & storage floor area	Min. 10,500m <sup>3</sup> annual concrete volume output <u>OR</u> Min 3,500m <sup>2</sup> of production & storage floor area	Min. 4,500m <sup>3</sup> annual concrete volume output <u>OR</u> Min. 1,500m <sup>2</sup> of production & storage floor area
		(b) Monitoring and Documentation of monthly concrete volume production output of plant (m3)		Require	ed	

S/N		Beguiremente		CATEG	ORY	
3/IN	Assessment Area	Requirements	PC1A	PC1	PC2	PC3
1	Management and Facili	•				
1.4	Plant Facilities (cont'd)	<ul> <li>1.4.2 i) Equipment</li> <li>(a) Scales &amp; Measuring</li> <li>i) Measuring tape</li> <li>ii) Spirit level</li> <li>iii) Leveling device</li> <li>iv) Electronic laser device</li> </ul>	ltems(a)	i) to iv)	Items(a) i) to iii)	ltems(a) i) to iii)
		<ul> <li>(b) Concrete testing</li> <li>i) Test cube mould</li> <li>ii) Vibration hammer/ table</li> <li>iii) Slump test set</li> <li>iv) Compressive strength test</li> <li>machine</li> </ul>	Items(b)	i) to iv)	Items(b) i) to iii)	Not required
		(c) Lifting i) Shackle ii) Lifting wire iii) Lifting chain iv) Lifting belt v) Lifting frame vi) Lifting clamper	ltems(c)	i) to viiii)	Items(c) i) to vii)	Items(c) i) to vi)
		vii) Forklift viii) Mobile crane viiii) Overhead/Gantry crane	Gantry crane capacity 10T &	16T or 20T	Gantry crane capacity 10T or 16T	Gantry crane at least 1 no. 5T
		<ul> <li>(d) Formwork</li> <li>i) Timber</li> <li>ii) Steel</li> <li>iii) Engineered System</li> <li>iv) Metal flatbed workstation &amp; appurtenances</li> </ul>	ltems (d) i)	to iii) or iv)	ltems (d) i) to iii)	At least item(d) i) and ii)
		(e) Prestressing In Product Groups in GS2, GS3 & GC1 i) Prestressing machine ii) Saw machine iii) Stressing jack	ltems(e)	i) to iii)	Items(e) i) to iii)	Not required

0/11	A	Dominumento		CATE	GORY	
S/N	Assessment Area	Requirements	PC1A	PC1	PC2	PC3
1 1.4	Management and Facili Plant Facilities (cont'd)	ties (cont'd) 1.4.2 ii) Calibration	For Load sensors, Pressure	gauges, Moisture meters an	d Data loggers	Not required
		1.4.3 MechanisationIn production, storage and packaginge.g. pallet circulation system, robotics, auto concrete spreader, auto bar bending, vibration table, external vibrator, steel mould forming machines1.4.4 Information Technology (IT)	Must have Pallet Circulation System or Carousel Tunnel Segment <u>and Curing</u> Chamber	Required	Required	Not required
		For Communication, Documentation and Record	LAN, Electronic Real-time Processing System, Data Management System, BIM, Biometric Authentication System (BAS)		LAN, Internet access	Internet access
2	Track Record and Prod			1		
2.1	Track Record	<ul> <li>2.1.1 Minimum Contract Value (CV) for past 3 yrs</li> <li>CV from the Group of Companies (Precast related) can be considered</li> <li>CV accumulation of latest 3 years</li> </ul>	$CV \ge S\$30.0m$ <u>OR</u> For newly set-up plant, 1 <sup>st</sup> year - provisional certification 2 <sup>nd</sup> year -\$10.0m 3 <sup>rd</sup> year -\$\$20.0m	CV ≥ S\$30.0m	S\$5.0m ≤ CV < S\$30.0m	CV < S\$5.0m
2.2	Shop drawings production	2.2.1 Drawing staff	1 BIM Manager At least <u>3</u> staff for drawing and 2 staff are BIM- Certified	At least 2 staff for drawing and 1 staff is BIM-certified	At least 1 staff for drawing	Not required
		2.2.2 Preparation & Control of Shop drawings	Drawing Manual and proced for production	ure for control of drawing	Procedure for control of drawing for production	Not required

C/N		Dominamenta	CATEGORY						
S/N	Assessment Area	Requirements	PC1A	PC1	PC2	PC3			
2		duction Drawings (cont'd)							
2.2	Cont'd	2.2.3 IT Provisions and Equipment BIM software or others – e.g. Revit, Tekla structures, Nemetchek All Plan Precast or similar software. Hardware like personal computers, workstations, servers, plotters & printers, data centre	BIM software in at least <u>3</u> nos. desktop computers	BIM software in at least 2 nos. deskstop computers	Autocad in at least 1 no. desktop computer	Not required			
3	Quality Control In Pro								
3.1	Raw Material	3.1.1 Concrete		Required					
		3.1.2 Cement		Requ	ired				
	Maintain material	3.1.3 Sand		Required Required					
	specifications & their test records	3.1.4 Aggregate		Not required					
		3.1.5 Admixture 3.1.6 Reinforcing Steel Bar	ar Required Required						
		3.1.7 Prestressing Steel In Product Groups:GS2, GS3 & GC1		Required					
		<b>3.1.8 Miscellaneous materials</b> e.g. metal inserts, lifting devices, packers and embedded steel		Required					
3.2	Concrete Mix Supply If external RMC supply, pls maintain	<b>3.2.1 Certification of Batching</b> <b>Plant (</b> For overseas plant, it shall be certified to ISO 9001 and RMC specified to EN206-1:2009)		Required		Not required			
	test records of materials and compressive concrete cube tests	3.2.2 Storage and Handling of Aggregates *Not applicable for concrete supplied by RMC plant	Fully enclosed storage for fine and coarse aggregates		d prevent intermingling of gates				
		3.2.3 Concrete Testing	b) Records of concrete test c	accredited laboratory or an ILA ubes compressive strength rep puse testing equipment and tes	oorts				

0/11	A	De susine su de	CATEGORY						
S/N	Assessment Area	Requirements	PC1A	PC1	PC2	PC3			
3	Quality Control in Pro	duction (cont'd)			·				
3.3	Production	3.3.1 Operation Control	Quality	Plan and QA/QC proced	ures	Method Statements			
		3.3.2 Inspection & Test Plan	ITP for Precast Concre ITP for Batchi		ITP for Precast Concrete Production	Maintain test records for concrete and rebar			
3.4	Product Quality and Tolerance	3.4.1 Architectural and Concrete Finish		Requi	ired				
		3.4.2 Product Tolerance		Requi	ired				
		3.4.3 Demonstrate in-process repair to finish concrete defect		Requi	ired				
3.5	Storage, Protection and Delivery	3.5.1 Procedures for Storage, Protection & Delivery	Documen	ed procedures and imple	mented	Proper storage & protection			
		3.5.2 Minimum Concrete Strength Specified for Demoulding and Lifting	Monitor 1,3,7 an	Monitor 28 days concrete strength test results					
		3.5.3 Final Inspection & Acceptance of Precast Concrete Products	<ul> <li>a) Records of post pour inspection by QA/QC supervisor and client's representative.</li> <li>b) Records of the delivery order of the completed components approved for release by an authorised person.</li> </ul>						
3.6       (For group *PPVC only)         In process trial       3.6.1 Method statement (MS) for assembly of PPVC modules									
	assembly of PPVC modules	3.6.2 Demonstrate the in- process assembly and the QC checks	Simulate the installation process ir	the factory for floor-to-flo	por and the checks for alignment	and verticality			

# 4 Product Range

4.1	Product Group	Description	Remark
	GS1	Precast Concrete Products (No Pre-stressed Reinforcement) : Conventionally reinforced precast concrete elements, including piling, pile caps, sheet panels, retaining wall, planks, floor and roof slabs, joists, stairs, seating members, columns, beams, walls, spandrels, roof water tanks, household shelters and prefabricated bathroom units.	<ol> <li>Precaster shall declare their main precast concrete product(s) in the application form.</li> <li>Product grouping is for easier identification of precaster's product range.</li> </ol>
GS2		<u>Pre-stressed Repetitively Produced Products</u> : Precast concrete products that pres-tressed with <u>straight</u> , pre-tensioning, or post- tensioning strands. Included are hollow-core slabs, spun piles, floor, roof and wall construction,that maybe wet cast, machine cast, extruded, or slip formed. Other products include, flat slabs, wall panels, planks and <u>all products in GS1</u> .	<ol> <li>Accredited precaster shall have their specific product group(s) indicated on the Certificate of Accreditation.</li> <li>The accredited category and the specified product group</li> </ol>
	GS3	Pre-stressed Structural Products : Precast concrete structural members that are pre-stressed with <u>deflected</u> , pre- tensioning, or post-tensioning strands. Included are stemmed members for roofs, floors, and walls, as well as beams, columns, spandrels, joists, seating members, and all products in GS1 and GS2.	<ul> <li>provide a guide specification to all parties for selecting the precaster that suits the particular contract and its project requirements.</li> <li>5. The Precaster Accreditation Scheme does not certify any product conformity and its assessment is on the control</li> </ul>
	GC1	<b>Bridge, Railway and Roadwork Structural Products</b> : Like box girders, T-shaped or I-shaped segments, undercarriages, road viaduct components, MRT/LRT viaduct components, pedestrian overhead bridge components, rail tunnels segments and linings, ventilation shafts, railway ties/sleepers, and earth retaining structures. Include <b>pre-stressed</b> and <b>post- tensioned</b> components, repetitive produced members and modular units, plus customisation and specialisation with architectural finishes. M&E service maintenance tunnels & ventilation shafts.	processes leading to product quality within acceptable tolerances.
	GC2	Sewerage and Drainage Products: Like manholes, box culverts, box drains, channels ICs, circular pipes, underground tanks, sewerage tunnels, drainage tunnels, sluice channels, coastal protection structures. Include <b>pre-stressed</b> and <b>post-tensioned</b> components, repetitively produced members and modular units.	
	GA	<u>Non-Structural Products</u> : Like internal walls, claddings, sun breakers, refuse chutes, roof slabs, interlocking blocks/pavers, benches, ICs, electrical draw-pits, chamber rings, reinforced concrete covers, U-drains, cable trenches, M&E ducts, noise barriers, road kerbs, drop inlets, utility masts/poles, false columns and masonry blocks.	
	PPVC	<b>PPVC Concrete Module</b> : 3D module that is either assembled from panels or cast as a volumetric component and ready for interior finishing works.	<ol><li>In-process trial assembly of PPVC modules is required for *PPVC.</li></ol>

## <u>Note 1</u>

a) Both minimum paid-up capital and net worth shall be met separately.

## Note 2

- a) "Professional" shall mean a professional qualification with a recognized degree in Civil & Structural Engineering or equivalent qualifications approved by Professional Engineers Board. Alternatively, Professional Staff must have obtained a degree in Civil & Structural Engineering from universities listed in Building Control Act (Chapter 29), Building Control Regulations: Fourth Schedule.
- b) "Supervisory" shall mean a minimum technical qualification with a polytechnic diploma in Architecture, Building, Civil/ Structural Engineering or a National Certificate in Construction Supervision (NCCS). Alternatively, Supervisory staff must have a minimum of 5 years of working experience in precast concrete works if he does not possess the minimum technical qualification stated. Supervisory staff shall attend training in precast concrete management, and preferably in the relevant Good Industry Practices (GIP) workshops and relevant courses conducted by BCA Academy, Singapore.
- c) "Technical" shall mean skilled workers in precast concrete works and have the competency in precast and/or prestressed concrete works. Professional and Supervisory staff shall train the workers in-house and to ensure workers have the competent level of skills and knowledge. Alternatively, the workers shall have certificates (like the BCA Coretrade) from recognized and/or accredited institutions for training in concrete, rebar and formwork or precast concrete and/or prestressed concrete.

d) Equivalent qualifications, training and experience for staff in overseas plant/factory from internationally recognized universities and polytechnics.

Ple	ase check that the following items are completed and attached	Contractor to Tick Accordingly (*)	Remarks (For Official Use)
1	Completed set of Application Form (Declaration and Section A to F)		
2	Complete set of latest Audited Accounts or Statement signed by Directors, Accountant & Financial Auditor		
3	Relevant Academic Certificates for Professional, Supervisory staff and Qualified Workers employed		
4	ISO 9001 Quality Management System Certificate (ISO 14001, and/or ISO 45001/ Bizsafe L3 or SS506 certificates, if certified)		
5	Letter of Award / Certificate of Completion for each track record and project under construction		
6	Read & understood the SCI's Precaster Accreditation Scheme Terms & Conditions		
7	Paid applicable accreditation fees upon submission to SCI		

## **ACCREDITATION FEE / RENEWAL FEE (Factory in Singapore)**

Category	SCI Corporate Member	Non-SCI Corporate Member	
PC1A	S\$3400	S\$4000	
PC1	343400	3\$4000	
PC2	S\$2650	S\$3250	
PC3	S\$2000	S\$2600	

<sup>\*</sup>For Category in group \*PPVC, there is an additional charge of S\$1100 to the above fees.

#### **RE-AUDIT FEE (Factory in Singapore)**

For precasters who are not successful in obtaining accreditation (include new applicants), they are required to apply for re-audit and pay a fee of \$\$1250 for the additional audit to verify and close out their corrective actions for the major non-conformities raised.

#### Note 3

- 1. The accreditation fee is payable upon submission of application for processing.
- 2. For overseas audit, SCI will give a **guotation of the accreditation fees** to the applicant.
- 3. The current fees for SCI Corporate Membership is **\$\$578**.
- 4. There will be no refund of the fee paid if the company is not awarded the Certificate of Accreditation according to their application.
- 5. The renewal fee shall be payable to SCI before renewal audit will be arranged. Renewal audit should be carried out before the expiry date of the current Certificate of Accreditation. Application for renewal must be submitted at least one month before the expiry date of certificate.
- 6. For overseas audit, SCI will assign the auditor(s) and an observer.
- 7. The Precaster shall bear the costs of the accommodation and transportation incurred. Other miscellaneous and service fees will be chargeable as shown in the quotation.
- 8. The production of precast components shall be carried out in a factory building or on temporary occupation licence (TOL) land under controlled environment away from the project site.

For enquiries, please contact the Secretariat: Ms Edina Koh (Tel:6552 0674 Email: scinst@scinst.org.sg)